

- **Granular Conversion Program - Ditching and Culverts – ENG 21 2020**
 - Tender Status: Awarded
 - Start Date: May 2020
 - Completion Status: 25%
 - Expected Completion Date: End of September

- **Granular Conversion Program – Conversion – ENG 20 2020**
 - Tender Status: Awarded
 - Start Date: May 2020
 - Completion Status: 30%
 - Expected Completion Date: End of August

- **Granular Conversion Program – Single Surface Treatment – ENG 23 2020**
 - Tender Status: Awarded
 - Start Date: June 2020
 - Completion Status: 50%
 - Expected Completion Date: End of July

- **Rural Road Resurfacing – ENG 22 2020**
 - Tender Status Awarded
 - Start Date May 2020
 - Completion Status: 80%
 - Expected Completion Date: End of July

- **Streetlighting – ENG 60-2020**
 - Hydro One completing upgrades before installation
 - Tender Status: Close End Of July
 - Expected Start Date: Mid August
 - Expected Completion Date: End November

- **Hot Mix Resurfacing – ENG 30-2020**
 - Tender Status: Awarded
 - Start Date: End June
 - Completion Status: 10%
 - Expected Completion Date: Mid September

- **Urban Paving -Orkney Street – ENG 31-2020**
 - Tender Status: Awarded
 - Start Date: Early June
 - Completion Status: 45%
 - Expected Completion Date: End of July

- **Argyle Haddington Intersection Improvements – ENG 31-2020**
 - Tender Status: Awarded
 - Start Date: Early July

- Completion Status 0%
- Expected Completion Date: End of September

- **Haldimand Road 9 Retaining Walls – ENG 60 2020**
 - Tender Status: On hold pending archeological investigation and property purchase
 - Start Date: Fall 2020
 - Expected completion date: Carry-over to 2021

- **Parking Lot Expansion- Port Maitland and Cheapside**
 - Tender Status: Close End of August
 - Expected Start Date: End of September
 - Expected Completion Date End of November

- **Cast Iron Watermain Replacement : Caledonia – ENG 52-2020 PT A**
 - Project Complete

- **Cast Iron Watermain Replacement : Cayuga – ENG 52-2020 PT B**
 - Tender Status: Awarded
 - Expected Start Date: Mid July 2020.
 - Expected Completion Date: End of November, some landscaping to be completed in 2021

- **Broad Street Connecting Link – ENG 32-2020**
 - Tender Status: Tender to Close End of July
 - Expected Start Date: End of August
 - Expected Completion Date: End of October

- **Farmers Market Parking & Bridge Street Dunnville – ENG 24-2020**
 - Tender Status: Tender to Close Early August
 - Expected Start Date: Mid September
 - Expected Completion Date: End of November with some landscaping in 2021

- **Crack Sealing – ENG 09-2020**
 - Tender Status: Awarded
 - Projected Start Date: Early July
 - Projected Completion: Mid-August

- **Pedestrian Crossing Dunnville – ENG 44 2020**
 - Projected Start Date: End of July
 - Projected Completion: Mid September

- **Caledonia Banner Pole Installation**
 - Expected Start Date: End of July
 - Expected Completion Date : Mid August

- **Arterial Road EA:– ENG 32-2020**
 - Public Information Center Fall 2020
 - Expected completion of EA Spring 2021

- **MTO- Argyle St Bridge**
 - Mussel relocation mid July to October

- **Carter Municipal Drain Reconstruction**
 - Tender Status: Awarded
 - Start Date: February 2020
 - Completion Status 85% (Pending Culvert Replacement by CN Rail)
 - Expected Completion Date: End of September

- **2019 Drain Maintenance Contract (Chick, Hartnett, Dent, North Hutchinson N, North Hutchinson S, South Hutchinson, Jarvis 1, Jarvis 2)**
 - Tender Status Awarded
 - Start Date: December 2019
 - Completion Status 65%
 - Expected Completion Date: End of November 2020

- **2020 Drain Maintenance Contract (Babi, Barry, Sugar Creek, Siddal, Holtrop, Allen, Moulton Station, Harvey, Fred Buckner, Buckner, Broad Creek, Lindsay)**
 - Tender Status: Tender to Close Early Fall
 - Expected Start Date: End of November
 - Expected Completion Date: March 2021 with some levelling work to be completed late spring 2021

- **Harrop Drain New Assessment Schedule**
 - Tender Status Awarded
 - Start Date: December 2019
 - Completion Status 65%
 - Next Step is another public meeting to discuss findings and next steps
 - **Project on hold until an effective Public Engagement process can be permitted**
 - Expected Completion Date: End of November 2020

Storm Damage Repair- 8 Locations for repair in 2020:

- **Location: 1 – End of Road 55**
 - Asbestos Removal complete end of August
 - demolition end of August
 - site restoration and road closure complete end of September

- **Location: 2-South Coast Drive – Baptist Church Bridge**
 - Combined with Location 19



- Estimated Start Date: Mid September
- Estimated completion date Mid October

- **Location: 3- North Shore at Haldimand Conservation Area**
 - Completion Status: 50%
 - Slope restoration completion end of July
 - Surface restoration and guiderail complete Mid September

- **Location: 4-North Shore at Wheeler Road**
 - Permitting complete end of July
 - Slope restoration Completion End August
 - Project completion end of August

- **Location: 19 Lakeshore Road**
 - Tender Status: Close Mid August
 - Estimated Start Date: Mid September
 - Estimated Completion Date: End October

- **Location: 35- End of Horseshoe Bay Road**
 - Engineering and Permitting complete end of July
 - Tender August
 - Construction complete end of September

- **Location: 36- End of Aikens Road**
 - Engineering and Permitting complete end of July
 - Tender August
 - Construction complete end of September

SUBDIVISION INSPECTION

- **Mackenzie Meadows**
 - Pre-servicing Agreement completed
 - Internal construction inspection: Ongoing
 - External Works Agreement: Mid July
 - External Works Construction: Mid July
 - Projected Preliminary acceptance: unknown

- **Jarvis Meadows Phase 1**
 - Plan of Subdivision: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Pending Pond Cleanout

- **Jarvis Meadows Phase 2**
 - Plan of Subdivision: completed
 - Preliminary Acceptance: complete



- Projected Final Acceptance: Unknown

- **Jarvis Meadows Phase 3**
 - Pre-servicing Agreement: completed
 - Internal construction inspection: Ongoing
 - Projected Preliminary Acceptance: unknown

- **Islandview Estates**
 - Plan of Subdivision: complete
 - Projected Final Acceptance: Unknown (pending warranty period)

- **Empire – Haldimand Gardens**
 - Pre-servicing Agreement: completed
 - Internal construction inspection: Ongoing
 - Projected Preliminary acceptance: Unknown

- **Empire – Avalon Phase 1**
 - Pre-servicing Agreement: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Pending Deficiencies

- **Empire – Avalon Phase 2**
 - Pre-servicing Agreement: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Pending Deficiencies

- **Empire – Avalon Phase 3A1**
 - Pre-servicing Agreement: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Pending Deficiencies

- **Empire – Avalon Phase 3A2**
 - Pre-servicing Agreement: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Pending Deficiencies

- **Empire – Avalon Phase 4**
 - Pre-servicing Agreement: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: In Warranty Period

- **Empire – Avalon Phase 5**
 - Pre-servicing Agreement: completed
 - Internal construction inspection: Ongoing
 - Projected Preliminary acceptance: unknown

- **Empire – Avalon Phase 6**
 - Pre-servicing Agreement: expected late summer 2020:
 - Internal construction inspection: Late summer 2020
 - Projected final acceptance: unknown

- **Carter Road**
 - Plan of Subdivision: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Unknown

- **Hill St Cayuga- Terra Nova**
 - Plan of Subdivision: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Unknown

- **Empire Country Estates Phase 1**
 - Plan of Subdivision: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Unknown

- **Empire Country Estates Phase 2**
 - Plan of Subdivision: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Unknown

- **Voortman-McNeil**
 - Plan of Subdivision: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Unknown- Need to clean Pond
 -

- **Country Fields-Jarvis**
 - Plan of Subdivision: completed
 - Preliminary Acceptance: complete
 - Projected Final Acceptance: Unknown