

Technical Studies and Planning Exercises

- Caledonia Master Servicing Plan Updates (water and wastewater)
 - Completion status: 90%
 - Virtual Public Information Centre planned for Sept. 24th
 - Report to Council anticipated in October

- Caledonia New Wastewater Treatment Plant Siting Exercise
 - Desk top exercise proceeding according to plan
 - Completion status: 25%
 - Report to Council on siting alternatives anticipated in October

- Norfolk Water Servicing Strategy
 - Overall proceeding according to plan.
 - Report to Council anticipated in October
 - Servicing alternatives study
 - Completion Status: 90%
 - Rate Study
 - Completion Status: 70%

Construction Projects

Water

- Port Maitland Low Lift Facility Upgrades
 - Project proceeding according to plan
 - Completion status: 95%
 - Expected completion date: End of October
 - Desired project outcome: Infrastructure renewal

- Dunnville Water Treatment Plant Upgrades
 - Project proceeding according to plan
 - Design completion status: 95%
 - Expected tender date: September 2020
 - Desired project outcome: Infrastructure renewal

- Dunnville Backwash Storage Tank/Building Restoration
 - Project proceeding according to plan
 - Tender status: Awarded
 - Start date: March 2020
 - Completion status: 65%

- Expected completion date: End of October 2020
- Desired project outcome: Infrastructure renewal
- Nanticoke Reservoir Baffling Addition
 - Project proceeding according to plan
 - Tender status: Awarded
 - Start date: March 2020
 - Completion status: 95%
 - Expected completion date: End of August
 - Desired project outcome: Enhanced treatment capability (potential for additional capacity)

Wastewater

- Caledonia – Nairne Street Forcemain Restoration
 - Project delayed due to additional consultation requirements with First Nations
 - Tender status: Ready to tender
 - Completion Status: 40%
 - Revised tender date: December 2020
 - Expected completion date: June 2021
 - Desired project outcome: Additional capacity
- Caledonia WWTP – Aeration Diffuser Head Upgrades
 - Project proceeding according to plan
 - Tender status: Awarded
 - Start date: July 27th, 2020
 - Completion status: 25%
 - Expected completion date: End of September
 - Desired project outcome: Additional capacity
- Jarvis Forcemain to Townsend Lagoons
 - Project experienced minor delay to schedule (3 months)
 - Additional design required to address wet well concerns
 - Design status: 95%
 - Expected tender date: September 2020
 - Expected completion date: June 2021
 - Desired project outcome: Additional Capacity